



IA 136/JOHNSON ST. RECONSTRUCTION UPDATE #9

DATE:

August 9, 2024

PROJECT UPDATE #9

Construction activities will resume on Monday for the IA 136/Johnson St. Reconstruction project. The plan once the crew returns is to begin the removals and coreout phase of the project, as well as finishing the remaining storm drainage structures. This work includes removal of the existing roadway pavement, removal of the material under the existing pavement to the required depth, placement of subdrain tile on each side of the roadway to remove subsurface moisture, and placement of geogrid stabilization material and rock subbase for the new pavement to sit on. With this work there will be an increase in truck traffic due to the amount of material that will be removed from the project site. Please be vigilant of the increased truck traffic. Safe driving practices have also been discussed with the contractor.

For those who live and travel throughout the project corridor on a regular basis, please use caution around the ongoing construction. Midwest, and their subcontractors, may have multiple crews working at any given time.

PLEASE STAY ON PUBLIC ROADWAYS

As a reminder, neither Medical Associates nor White Front's driveways should be used as a through roadway. Those are on private property and can be considered trespassing if not used correctly. To aid in town traffic, the city has made some traffic changes on Buchanan St. SW to allow traffic in both directions to 1st Ave. Please be sure to obey stop signs and the speed limit.



If you have questions throughout construction, please do not hesitate to contact MSA or Lisa Kotter, the City Administrator.